



THE RIGHT CHOICE IN PROJECT MANAGEMENT

## DRISCOLL SCHOOL WEEKLY UPDATE



### THIS WEEK (Jan 8-13)

#### School Day 7am – 3pm

- No work planned.
- Responded to teacher requests.

#### Phase 2 Work:

- Board of Health walkthrough confirmed that all materials (paint, light bulbs, ballasts, etc) have been removed from the building.
- NGrid cut and capped the 6" high pressure gas line coming from Washington Street.
- American Demolition brought in their demolition equipment ahead of re-mobilizing.

### ANTICIPATING NEXT WEEK (Jan 15-20)

#### School Day 7am – 3pm

- No work planned.

#### Phase 2 Work:

- American Demolition to re-mobilize on site and begin demolition.

#### **PHASE 2 MILESTONE DATES:**

- Demolition start: 12/18/23 **01/17/24**
- Demolition complete: 2/23/23 **04/04/24**
- Geothermal wells start: 04/01/24 **04/26/24**

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>