



THE RIGHT CHOICE IN PROJECT MANAGEMENT

## DRISCOLL SCHOOL WEEKLY UPDATE



### THIS WEEK (Jan 15-20)

#### School Day 7am – 3pm

- BMS training ongoing.
- Responded to teacher requests.

#### Phase 2 Work:

- Received NGrid letter confirming gas main was cut and capped, American submitted the completed demo permit to the Town.
- Demo permit approved by the Town.

### ANTICIPATING NEXT WEEK (Jan 22-27)

#### School Day 7am – 3pm

- No work planned.
- **NOTE: Student access from Westbourne Terrace will be via the North Ramp.**

#### Phase 2 Work:

- American Demolition to re-mobilize on site and begin demolition.

#### PHASE 2 MILESTONE DATES:

- Demolition start: ~~12/18/23~~ **01/22/24**
- Demolition complete: ~~2/23/23~~ **04/04/24**
- Geothermal wells start: ~~04/01/24~~ **04/26/24**

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>