



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (Feb 12-Feb 17)

School Day 7am – 3pm

- BMS training ongoing.
- Responded to teacher requests.

Phase 2 Work:

- Demolition ongoing, including removal of demolition material.
- Prep Driscoll site sign for removal.

ANTICIPATING NEXT WEEK (Feb 19-Feb 24)

School Day 7am – 3pm

- Punch list work
- Removal of temp wood railings at ramp
- Install Pre-K rail extensions
- Paint security gate/fence to roof
- Complete walk-off mats

Phase 2 Work:

- Finish above-grade demolition
- Increase trucking out of material.

PHASE 2 MILESTONE DATES:

- Demolition start: 01/23/24
- Demolition complete: 04/04/24
- Geothermal wells start: 03/18/24 (tent.)

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>