



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (Mar 25 - 30)

School Day 7am – 3pm (3/29/24)

- Install shelves in front display case.
- Adjust lighting sensors
- Install closure plate at security gate, Stair 1

Phase 2 Work:

- Installed/Inspected wheel wash area
- Began removal of remaining foundations
- Geothermal well drilling ongoing.

ANTICIPATING NEXT WEEK (April 1-6)

School Day 7am – 3pm

- No work planned

Phase 2 Work:

- Remediation/removal of foundations
- Well drilling and related trenching.

PHASE 2 MILESTONE DATES:

- Demolition complete: **04/04/24**
- Geothermal well drilling complete: **07/23/24**

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>