



THE RIGHT CHOICE IN PROJECT MANAGEMENT

## DRISCOLL SCHOOL WEEKLY UPDATE



### THIS WEEK'S PROGRESS

(March 27 – April 1)

- Brick working on misc infill around building.
- Glazing finished on the South side of Area B.
- The installation of girts and insulation continued at Area A/B South, B North and the Terrace.
- Trespa panel installation began at Area C East.
- Drywall installation was ongoing in Area B.
- Painting continued in Areas A and C floors 1-4.
- Ceiling grid was installed in Areas A, C.
- Electrical work continued in B, main electric room, the generator and lights in Areas C, A.
- Ductwork was ongoing in Area B levels 3 and 4, Area A and C basement.
- Permanent power was approved to be turned on.
- The Pre-K playground work was ongoing.
- Millwork installation began in Area A levels 2, 3.
- **Work is scheduled for Saturday 04/01/22.**

### PROJECT TRACKING:

Area C ceilings: 72%  
Area B drywall: 98%  
Area A ceilings: 54%

### ANTICIPATING NEXT WEEK

(April 3 – April 8)

- Glass installation will finish on B West.
- Masonry will continue in leave-out areas and other minor infill.
- Interior taping, sanding and painting will continue in Areas C and A, levels 2,3,4 and drywall will continue in Area B levels 1-4.
- Ceiling install will continue in Areas C and A.
- Painters will also work on the main stair area and the admin wing.
- Roofing will continue on the Pre-K playground
- Roof coping work will continue.
- Millwork installation will continue in Area A.
- Elevator installation will begin.
- **Work is planned for Saturday 04/08/23.**

### MILESTONE DATES:

- Area B drywall complete, 03/29/23
- Building tight: 03/10/23 03/24/23
- Certificate of Occupancy: 09/15/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>