



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (Apr 15 - 20)

School Day 7am – 3pm (vacation week)

- Replaced VCT in some corridor locations
- Installed caulking at safety glass
- Replaced HVAC filters
- Installed rail extensions, Pre-K/K playground

Phase 2 Work:

- Geothermal well drilling ongoing.
- Grading of site/cut back slope.
- Install Rygan piping

ANTICIPATING NEXT WEEK (April 22-27)

School Day 7am – 3pm

- No work planned

Phase 2 Work:

- Geothermal well drilling
- Rygan pipe installation
- Site grading

PHASE 2 MILESTONE DATES:

- Geothermal well drilling complete: 07/23/24

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>