



LEFTFIELD

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(April 25 - April 29)

- Forms and rebar for Core AB were started.
- Waterproofing, backfilling and compaction continued along line AG (Washington St) and SA1 (the alley).
- Underground electrical and plumbing work was ongoing.
- The temp ramp to the basement was closed and footings prepared, to complete that foundation wall left open for construction access.
- Structural steel installation was ongoing adjacent to the gym up to level 4. Decking was also installed.
- Roofing and masonry started on the mock-up.
- Work is planned for Saturday 4/29/22.

PROJECT TRACKING:

Area A concrete: 90%
Area C steel: 66%

ANTICIPATING NEXT WEEK

(May 2 – May 6)

- The 'pinch point' will be re-opened on 5/3 for Voting Day. Structural steel erection will be held off in that area for the day.
- Steel deliveries and installation will continue.
- Underground electrical and plumbing work will continue.
- The temp playgrounds will be intermittently closed due to the proximity of steel installation.
- The 'alley' will have intermittent construction traffic while backfilling is ongoing. The existing 'No Parking' signs will be enforced.
- We do expect some work on Saturday May 7th.

MILESTONE DATES:

- Structural Steel begins: 3/28/22
- Foundations complete: 6/21/22
- Structural Steel complete: 8/30/22

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>