



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (May 13-18)

School Day 7am – 3pm

- Replaced the Pre-K bridge.

Phase 2 Work:

- Geothermal well drilling ongoing.
- Install and sand Rygan piping.
- Fuse horizontal pipe
- Install and test inner tube at wells
- Trench and place geothermal main lines
- Truck out material from site

ANTICIPATING NEXT WEEK (May 20-25)

School Day 7am – 3pm

- No work planned

Phase 2 Work:

- Geothermal well drilling
- Rygan pipe installation
- Backfill geothermal mains
- Pressure test geothermal circuits

PHASE 2 MILESTONE DATES:

- Geothermal well drilling complete: **06/20/24**

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>