



# LEFTFIELD

## DRISCOLL SCHOOL WEEKLY UPDATE



### THIS WEEK'S PROGRESS

(May 31 – June 3)

- Air handling units were placed
- Temporary light installation has begun
- Geopier installation is 95% complete
- The final level of Core AB is formed.
- Footings along Washington St. were poured.
- Carpenters have begun wall layout on Level 1
- **Work is planned for Saturday 6/4/22.**

### PROJECT TRACKING:

Area C concrete slabs: 34%  
Area C steel: 95%

### ANTICIPATING NEXT WEEK

(June 6 – June 10)

- The final walls of Core AB will be poured.
- Core B foundation work will begin.
- Geopier work will finish this week.
- Underground electrical and plumbing work will continue.
- The final steel along Westbourne Terrace will be completed.
- **Work is scheduled for Saturday 6/11/22**

### MILESTONE DATES:

- Structural Steel begins: 3/28/22
- Foundations complete: 6/21/22
- Structural Steel complete: 8/30/22

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>