



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (June 3-June 8)

Phase 1 School Day 7am – 3pm

- No work.

Phase 2 Work:

- Geothermal well drilling ongoing (7 remain).
- Install and sand Rygan piping.
- Install and test inner tube at wells
- Trench for secondary lines.
- Set drainage structures and pipe.
- Backfill, compact and grade the site.
- Truck out excavated material.
- Layout of light poles.

ANTICIPATING NEXT WEEK (June 10-15)

Phase 1 School Day 7am – 3pm

- No work planned

Phase 2 Work:

- Geothermal well drilling
- Rygan pipe installation
- Install and test geothermal circuits
- Install drainage structures and pipe
- Backfill and grade site.
- Install light pole bases
- Layout for curbs.

PHASE 2 MILESTONE DATES:

- Geothermal well drilling complete: **06/20/24**

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>