


LEFTFIELD
DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(June 6 – June 10)

- Geopier installation is complete.
- Core AB walls were completed.
- Foundation walls along Washington were poured and backfilled.
- The first load of steel for Area A was delivered.
- The final steel along Westbourne Terrace was set and decked.
- Concrete for Core B was begun, and footings for Area B were started.
- Work is planned for Saturday 6/11/22.

PROJECT TRACKING:

Area C concrete slabs: 34%
Area C steel: 100%

ANTICIPATING NEXT WEEK

(June 13 – June 17)

- Area B concrete will continue with both Core B and footings/foundations.
- Area A steel will begin to be set.
- Underground electrical work will begin in Area C under the new gym.
- Floor slabs on levels 3 and 4 in Area C will be poured.
- Exterior framing in Area C will begin.
- **Work is scheduled for Saturday 6/18/22**

MILESTONE DATES:

- Structural Steel begins: 3/28/22
- Foundations complete: 6/21/22
- Structural Steel complete: 8/30/22

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>