



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(June 5 – June 10)

- Trespa installation continued at the terrace.
- Painting continued in Areas A, B and C.
- Ceiling grid and tile continued in all areas.
- Terrazzo floor prep continued in the cafeteria.
- Ceramic tile was installed in toilet rooms in Areas A, C and Core AB.
- Basketball backboards and structure were installed in the gym.
- A concrete pad was poured for the temp cooler.
- Millwork installation continued in all areas.
- The elevator installation was ongoing.
- VCT work completed in Area C level 3.
- Forms, rebar and concrete continued for the North Ramp adjacent to Westbourne Terrace.
- **Work is scheduled for Saturday 06/07/23.**

PROJECT TRACKING:

Area C: millwork: 95% complete

Area B: paint: 95%, millwork 20%

Area A: ceilings/paint 95%, millwork 90%

ANTICIPATING NEXT WEEK

(June 12 – June 17)

- Exterior soffits will continue.
- Tectum panels will continue in the Multipurpose Room.
- Ceiling grid and tile installation will continue.
- Terrazzo flooring will be installed.
- Tel/data wiring will continue, and lights will be installed in Areas C, A and B.
- Millwork installation will continue in Area B.
- VCT and ceramic tile work will continue.
- The elevator installation will continue.
- The North Ramp foundation work will continue.
- A temp cooling tower will be placed, near the alley.
- **A portion of the Westbourne sidewalk at the site will remain closed for sitework.**
- **Work is planned for Saturday 06/10/23.**

MILESTONE DATES:

- Elevator installed: ~~06/08/23~~ 06/16/23
- Millwork complete: 06/27/23
- Terrazzo complete: 06/28/23
- Certificate of Occupancy: 10/06/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>