



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (June 17-22)

Phase 2 Work:

- Completed geothermal well drilling
- Install and sand Rygan piping
- Install and test inner tube at wells
- Trench, install, test, backfill geothermal circuits
- Set drainage structures and pipe
- Backfill, compact and grade the site
- Truck out excavated material
- Install and inspect light pole conduit
- Layout and install curb
- Prep for and place retention wall
- Remove fence at school

ANTICIPATING NEXT WEEK (June 24-29)

Phase 2 Work:

- Rygan pipe installation
- Install, test, backfill geothermal circuits
- Install drainage structures and pipe
- Continue installation of retaining wall
- Install curb
- Tear out temp section of ramp
- Truck out excavated material

PHASE 2 MILESTONE DATES:

- Begin turf field install 07/17/24
- Complete retaining wall 07/26/24

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>