



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (June 24-29)

Phase 2 Work:

- Ryan piping completed
- Install and test inner tube at wells
- Trench, install, test, backfill geothermal circuits
- Set drainage structures and pipe
- Backfill, compact and grade the site
- Truck out excavated material
- Layout and install curb
- Prep for and place retention wall
- Settling pond removed.
- Start work on Rain Garden

ANTICIPATING NEXT WEEK (July 1-6)

Phase 2 Work:

- Install, test, backfill geothermal circuits
- Install drainage structures and pipe
- Continue installation of retaining wall
- Install curb
- Tear out temp section of ramp
- Truck out excavated material
- Rain garden work ongoing.

PHASE 2 MILESTONE DATES:

- Complete retaining wall: 07/17/24
- Begin re-work of Westbourne Terr: 07/18/24
- Begin turf field install: 08/07/24

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>