



# LEFTFIELD

## DRISCOLL SCHOOL WEEKLY UPDATE



### THIS WEEK'S PROGRESS

(June 27 – July 1)

- Steel erection in Area A continued up to the second floor.
- Core B forms and rebar were poured up to the third floor.
- Floor slabs at the gym and second floor were poured.
- Exterior and interior framing in Area C continued.
- The electrical ductbank was installed nearly to Westbourne Terrace.
- The basketball hoop was relocated to ensure access for the duration of the project.
- **No work is planned for Saturday 7/2/22.**

### PROJECT TRACKING:

Area C concrete slabs: 100%

Area A steel: 43%

Area B concrete: 52%

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>

### ANTICIPATING NEXT WEEK

(July 5 – July 8)

- Steel erection in Area A will continue up to the third and fourth floors.
- The Core in Area B will be poured up to the fourth floor.
- Excavation for the remainder of perimeter footings in Area B will be completed.
- **The site will be closed on July 4<sup>th</sup>.**
- **Work is tentatively scheduled for Saturday 7/9/22.**

### MILESTONE DATES:

- Structural Steel complete: 8/30/22
- Masonry begins: 7/15/22
- Building tight: 1/26/23