



# LEFTFIELD

## DRISCOLL SCHOOL WEEKLY UPDATE



### THIS WEEK'S PROGRESS

(July 11 – July 15)

- Utility work in Westbourne Terrace was ongoing, with the road closed to local traffic from 7am-3pm every day.
- Steel erection in Area A continued up to the fourth floor.
- Core B concrete was completed.
- Foundation walls in Area B were formed and poured.
- Exterior and interior framing in Area C continued.
- Fire protection, plumbing and mechanical piping was started in Area C, multiple levels.
- No work is planned for Saturday 7/16/22.

### PROJECT TRACKING:

Area C concrete slabs: 100%

Area A steel: 57%

Area B concrete: 88%

### ANTICIPATING NEXT WEEK

(July 18 – July 22)

- Work in Westbourne Terrace is scheduled to continue this week.
- Steel erection in Area A will continue up to the roof level, decking will continue on Level 3.
- The first floor deck in Area A will be turned over for the concrete work to begin.
- Footings and foundation walls for the perimeter of Area B will be completed.
- Exterior framing and wall board on the West side (facing the playground) will continue.
- Work is tentatively scheduled for Saturday 7/23/22.

### MILESTONE DATES:

- Structural Steel complete: 08/30/22
- Masonry begins: 08/02/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>