



LEFTFIELD

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(July 18 – July 22)

- Utility work in Westbourne Terrace was ongoing, with the road closed to local traffic from 7am-3pm every day.
- Steel erection in Area A continued up to the fourth floor.
- The final footings for the building in Area B were formed and poured.
- Exterior framing and sheathing in Area C was ongoing. Interior framing began on the 3rd flr.
- Fire protection, plumbing and mechanical piping was ongoing in Area C, multiple levels.
- **Structural steel work is planned for Saturday 7/23/22.**

PROJECT TRACKING:

Area C concrete slabs: 100%

Area A steel: 78%

Area B concrete: 94%

ANTICIPATING NEXT WEEK

(July 25 – July 29)

- Steel erection in Area A will continue up to the roof level.
- The first floor deck in Area A will be poured by the end of the week.
- Footings and foundation walls for the perimeter of Area B will be completed.
- Exterior framing and sheathing will move to the North and East sides of Area C.
- Roofing begins in Area C.
- **Structural work is tentatively scheduled for Saturday 7/30/22.**

MILESTONE DATES:

- Structural Steel complete: 9/16/22
- Masonry begins: 08/02/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>