



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (July 22-27)

Phase 2 Work:

- Set drainage structures and pipe
- Fill, compact and grade the playing field
- Excavate for field drainage
- Prep field perimeter curb (base, rebar, forms)
- Layout and install precast curb
- Prep for and place retention wall
- Set stone in Rain Garden
- Pour sonotubes in Rain Garden

ANTICIPATING NEXT WEEK (July 29-Aug 3)

Phase 2 Work:

- Continue to prep playing field base
- Install rebar and concrete at field perimeter
- Continue installation of retaining wall
- Install precast curb
- Set stone in Rain Garden

PHASE 2 MILESTONE DATES:

- Complete retaining wall: 07/17/24 TBD
- Begin turf field install: 08/07/24

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>