

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (July 29-Aug 3)

Phase 2 Work:

- Set drainage structures and pipe
- Fill, compact and grade the playing field
- Form and pour field perimeter curb
- Layout and install precast curb
- Set stone in Rain Garden
- Wire and install site light poles
- Install granite curb along Westbourne
- Remove wire and poles along Bartlett Cres.

ANTICIPATING NEXT WEEK (August 5-10)

Phase 2 Work:

- Finish playing field curb
- Begin install of playing field turf
- Continue installation of retaining wall
- Install precast curb
- Set stone in Rain Garden

PHASE 2 MILESTONE DATES:

- Complete retaining wall: 07/17/24 TBD
- Begin turf field install: 08/07/24

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>