



THE RIGHT CHOICE IN PROJECT MANAGEMENT

## DRISCOLL SCHOOL WEEKLY UPDATE



### THIS WEEK (August 5-10)

#### Phase 2 Work:

- Finish drainage in teachers parking lot.
- Fill, compact and grade the playing field
- Complete the field perimeter curb
- Layout and install precast curb
- Set stone in Rain Garden
- Install retaining wall blocks
- Prep sidewalks along Westbourne Terrace
- Receive turf materials and equipment

### ANTICIPATING NEXT WEEK (August 12-17)

#### Phase 2 Work:

- Install playing field turf
- Continue installation of retaining wall
- Install precast curb
- Set stone in Rain Garden
- Pour concrete at stairs, ramp, sidewalks

#### PHASE 2 MILESTONE DATES:

- Complete retaining wall: 07/17/24 TBD
- Begin turf field install: 08/07/24
- Substantial Completion: 09/18/24

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>