



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (August 12-17)

Phase 2 Work:

- Prep teachers parking lot for paving
- Laser grade the playing field
- Layout and install precast curb
- Set stone in Rain Garden
- Start framing of footbridge over Rain Garden
- Prep sidewalks along Westbourne Terrace
- Tie in to drainage on Westbourne Terrace
- Replace/relocate street lighting on Westbourne
- FRP site wall near ramp/stairs
- Install planting beds
- Cut and cap temporary cooling tower

ANTICIPATING NEXT WEEK (August 19-24)

Phase 2 Work:

- Install playing field turf
- Mill and pave Westbourne Terrace
- Continue installation of retaining wall
- Install precast curb
- Set stone in Rain Garden
- Pour concrete at sidewalks
- Remove cooling tower and pad

PHASE 2 MILESTONE DATES:

- Complete retaining wall: 07/17/24 TBD
- Substantial Completion: 09/18/24

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>