



# LEFTFIELD

## DRISCOLL SCHOOL WEEKLY UPDATE



### THIS WEEK'S PROGRESS

(August 22 – August 26)

- Sewer connection work in Washington St was completed.
- The transformer was set by Eversource.
- Masons set up their mobile staging at Area C, the West elevation.
- Interior wall framing in Area C (all levels) is 90% complete, wallboard at the tops is at 75%.
- Exterior waterproofing on Area C was completed.
- Fire protection, plumbing and mechanical piping was ongoing in Area C, all levels.
- Concrete floor slab was poured in Area A level 3.
- Interior wall framing in Area A is ongoing at levels B, 1 and 2. Layout is happening at level 3.
- Steel erection has begun in Area B.
- **No work is anticipated for Saturday 8/27/22.**

### PROJECT TRACKING:

Area C Exterior framing/sheathing: 96%

Area A concrete slabs: 49%

Overall Steel completion: 78%

### ANTICIPATING NEXT WEEK

(August 29 – September 2)

- Steel erection will continue in Area B.
- The 4th floor and roof decks in Area A will be poured.
- Interior framing will be ongoing at levels B-3.
- The masons will continue with brick on the West elevation of Area C.
- Exterior waterproofing will continue clockwise from Building C, East elevation.
- MEP trades will expand their work in Area A to include levels 2 and 3.
- **No work is currently scheduled for Saturday 9/3/22**

### MILESTONE DATES:

- Structural Steel complete: 9/16/22
- Concrete slabs complete: 10/10/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>