



# LEFTFIELD

## DRISCOLL SCHOOL WEEKLY UPDATE



### THIS WEEK'S PROGRESS

(August 29 – September 2)

- Sewer connection work in Washington St was completed and paved.
- Brick installation was ongoing at the West elevation of Area C.
- Interior wall framing in Area A is progressing on levels 1 and 2.
- Exterior framing in Area A began, South and East
- Fire protection, plumbing and mechanical piping continued in Area A, all levels.
- Concrete floor slab was poured in Area A levels 4 and the roof.
- Steel erection in Area B is up to level 3.
- No work is anticipated for Saturday 9/3/22.

### PROJECT TRACKING:

Area C Exterior framing/sheathing: 98%

Area A concrete slabs: 85%

Overall Steel completion: 86%

### ANTICIPATING NEXT WEEK

(September 6 - 9)

- Steel erection will continue in Area B, up to the roof.
- Interior framing will be ongoing in Area A, levels 2-4.
- The masons will continue with brick on the West and North elevations of Area C.
- Roof edge work will begin in Area A.
- MEP trades will continue their work in Area A to include levels 2 and 3.
- **No work is currently scheduled for Saturday 9/10/22**

### MILESTONE DATES:

- Structural Steel complete: 9/16/22
- Concrete slabs complete: 10/10/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>