



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(September 19 – September 23)

- Brick installation was ongoing at the West and North elevations of Area C.
- Interior wall framing in Area A is progressing on levels 2-4.
- Exterior framing and sheathing in Area A is ongoing at South, North and East elevations.
- Fire protection, plumbing and mechanical piping continued in Area A, all levels.
- Ductwork installation began in the gym.
- Underground conduit was completed in the main electric room in the basement and backfilled.
- Steel erection is complete and decking is ongoing in Area B.
- Work is anticipated for Saturday 9/24/22.

PROJECT TRACKING:

Area A Exterior framing/sheathing: 65%
Area B concrete slab on deck: 0%
Overall Steel completion: 100%

ANTICIPATING NEXT WEEK

(September 26 – September 30)

- Steel decking will be completed in Area B.
- Window installation will begin in Area C.
- Ductwork installation will continue and extend to Area C level 2.
- The masons will continue with brick on the East and North elevations of Area C.
- Geothermal piping will
- MEP trades will continue their work in Area A to include levels 3 and 4.
- Deck slab on level 2 in Area B will be poured.
- Slab on grade in Area A basement will be poured.
- Work is tentatively scheduled for Saturday 10/1/22

MILESTONE DATES:

- Concrete slabs complete: 10/10/22
- Masonry complete, Area A: 10/18/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>