

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(October 3 – October 7)

- Brick installation was completed at the East side of Area C and is ongoing at the gym and North side of Area A.
- Exterior framing, sheathing and waterproofing in Area A was ongoing.
- All MEP trades were active in Areas A and C, all levels.
- The electrical inspection for Area C passed.
- The concrete slab on the third floor of Area B was poured.
- Excavation for geothermal piping was ongoing, directly adjacent to the Temp Playground #2.
- Roofing continued in Area A.
- **Work is anticipated for Saturday 10/8/22.**

PROJECT TRACKING:

Area A Exterior framing/sheathing: 85%
 Area B concrete slab on deck: 36%
 Roofs complete: 24%

ANTICIPATING NEXT WEEK

(October 10 – October 14)

- Window installation will continue in Area C.
- Stair #7 (Area C) will be installed.
- The masons will finish Area C and will work on Area A, North and East elevations
- Geothermal piping will be installed up to the playground.
- MEP trades will continue their work in Areas A and C, layout will begin in Area B.
- Concrete floors on levels 4 and Roof in Area B will be poured.
- Waterproofing of exterior walls on the East and South elevations of Area A will be completed.
- **Work is tentatively scheduled for Saturday 10/15/22**

MILESTONE DATES:

- Concrete slabs complete: 10/10/22
- Masonry complete, Area C: 10/18/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>