



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(October 2 – October 7)

- Wood panels installed at stage front.
- Final cleaning was ongoing.
- Mechanical equipment balancing continued.
- Smoke hatches in MPR finished.
- Millwork installed at interior glass and stairs.
- Inspections were ongoing – Electrical, Plumbing, Building, Health, Fire, Elevator.
- Permanent handrails/guardrails were installed at the loading dock and North ramps.
- Landscaping and irrigation continued around the site with loam, sod and trees.
- Light poles were installed.
- **Work is scheduled for Saturday 10/07/23.**

PROJECT TRACKING:

Punch list, floors 1 and basement: 10/16/23

ANTICIPATING NEXT WEEK

(October 9 – October 14)

- Interior paint touch-up will continue.
- HVAC balancing will be ongoing.
- The stage curtains will be hung.
- Placing loam/landscaping will finish.
- Precast stair treads will be cleaned.
- Furniture deliveries will be completed.
- Library books will be moved in.
- Permanent cores/keys will be installed.
- The building will be available for Town staff to begin their preparation.
- The punch list process will continue.
- **Work is planned for Saturday 10/14/23.**

MILESTONE DATES:

- ☐ Furniture complete: 10/16/23
- ☐ Teachers in building: 10/23/23
- ☐ Students start in new school: 10/30/23
- ☐ Start of remediation, old bldg.: 11/27/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>