



## DRISCOLL SCHOOL WEEKLY UPDATE



### This Week's Progress (October 18-23)

- Support of Excavation (SOE) activities continue as we get closer to the bottom of the work. We will be at 75% complete with excavation by **Saturday 10/23**.
- Trucking of excavated material has been ongoing, we had a total of 169 truck trips between Mon-Thurs this week.
- We continue to monitor the work for vibration, water/soil quality and movement with no issues to report.

### Anticipating Next Week (October 25-30)

- The next level of excavation (from 15' to 20' down) will continue.
- SOE activities will follow the excavation.
- We *tentatively* have some utility work adjacent to the alley anticipated; we don't expect any significant conflict with pedestrian traffic or vehicles.
- Trucking of material offsite will continue, with police details as needed.
- We expect SOE work to occur on **Saturday the 30th (between 8:30am -5:00pm per City ordinance)**. There will not be any trucking on Saturday.

To view the Project Website: <https://www.brookline.k12.ma.us/Page/2353> or follow this QR code:

