



THE RIGHT CHOICE IN PROJECT MANAGEMENT

## DRISCOLL SCHOOL WEEKLY UPDATE



### THIS WEEK (October 30 – November 4)

#### School Day 7am – 3pm:

- The first day of school in the new building happened on Monday 10/30!
- The existing access for students from Westbourne Terrace remained open, through the 'pinch point' and the open construction gates.
- Electricians and a mechanical sub were on hand during each day to deal with any issues.
- On Friday and Saturday, work included interior glass, painting, ramp railings and diffuser trim.

#### Second Shift Work (3-11pm)

- Painters continued with punch list work.
- HVAC balancing continued.

#### Phase 2 Work:

- Tree removal at the old Driscoll site.

### ANTICIPATING NEXT WEEK (Nov 6 – 11)

#### School Day 7am – 3pm:

- On-call support
- On 11/10 (holiday), ramp railing installation

#### Second Shift Work (3-11pm)

- Painters
- HVAC balancing

#### Phase 2 Work:

- Tree removal
- Install construction fencing
- Rodent control inside/outside building.

#### PHASE 2 MILESTONE DATES:

- ☐ Start of pest control: 11/6/23
- ☐ Abatement start: 11/13/23
- ☐ Demolition start: 12/18/23
- ☐ Geothermal wells start: 4/1/24

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>