



DRISCOLL SCHOOL WEEKLY UPDATE



This Week's Progress (November 8 - 13)

- Support of Excavation (SOE) activities were completed this week.
- Trucking of excavated material has been limited, we had fewer than 75 truck trips this week.
- Excavation for and installation of the underground drainage began.
- We continue to monitor the work for vibration, water/soil quality and movement with no issues to report.

Anticipating Next Week (November 15 - 20)

- Excavation for underground utilities and foundations will begin now that the SOE has been completed.
- Trucking of material offsite will be ongoing, with police details as needed.
- **We do not anticipate any work on Saturday November 20th.**

To view the Project Website: <https://www.brookline.k12.ma.us/Page/2353>