

DRISCOLL SCHOOL WEEKLY UPDATE**THIS WEEK'S PROGRESS**

(November 14 – November 18)

- Brick install continued on Area A East/South.
- All MEP trades were active in Areas A and C, all levels.
- Framing in Area B level 1 was started.
- Pipe insulation continued in Area A.
- Roof edge blocking and roofing in Area B continued.
- Window frame and glass installation was ongoing at Area C North and East.
- Exterior wall sheathing and waterproofing at Area B continued.
- Temporary heaters arrived on site.
- **Work is scheduled for Saturday 11/19/22.**

PROJECT TRACKING:

Area C Windows : 85%
Area A masonry: 70%
Area B exterior sheathing: 30%

ANTICIPATING NEXT WEEK

(November 21 – November 25)

- Window installation will finish in Area C East and continue in Area A North.
- The masons will finish on Area A East and continue on A South.
- MEP trades will continue their work in all areas A, B and C.
- Waterproofing will be completed along Area A and B South, levels 2-Roof.
- Interior and exterior framing in Area B will continue.
- Roofing in Area B will be ongoing.
- **No work is scheduled for 11/24 Thanksgiving Day but is planned for 11/25 and 11/26.**

MILESTONE DATES:

- Building B ready for temp heat, 12/7/22
- Masonry complete, Area A: 11/23/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>