



## DRISCOLL SCHOOL WEEKLY UPDATE



### This Week's Progress (November 22 - 27)

- Trucking of excavated material has been limited, we had 37 truck trips from Monday - Wednesday.
- Installation of the underground drainage continues.
- The elevator and ejector pit footings were formed and placed. Inspections for rebar and concrete took place.
- Temp Playground #2 was temporarily closed due to some adjacent work and is anticipated to re-open on Monday 11/29.
- We continue to monitor the work for vibration, water/soil quality and movement.

### Anticipating Next Week (November 29 - Dec 4)

- Excavation, form work and concrete placement for footings and foundation walls will be ongoing for the next several months.
- Trucking of material offsite will be ongoing, with police details as needed.
- **We do not anticipate any work on Saturday December 4th.**

To view the Project Website: <https://www.brookline.k12.ma.us/Page/2353>