

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(November 28 – December 2)

- Brick install continued on Area A East/South and extended to Area B South.
- All MEP trades were active in Areas A and C, all levels.
- Rooftop HVAC equipment was placed.
- The stage ramp and stairs were poured
- Temporary heat was turned on.
- Roofing in Area B continued.
- Window frame and glass installation was ongoing at Area C North and East.
- Exterior wall sheathing and waterproofing at Area B continued.
- Drywall started in the mock-up room.
- **Work is scheduled for Saturday 12/3/22.**

PROJECT TRACKING:

Area C windows : 98%
 Area A masonry: 85%
 Area B exterior sheathing: 90%

ANTICIPATING NEXT WEEK

(December 5 – December 9)

- Window installation will finish in Area C East and continue in Area A North.
- The masons will continue in Areas A and B South.
- MEP trades will continue their work in all areas A, B and C. Electrical switchgear should be delivered and placed in the basement.
- Waterproofing will continue along Area B North and the balance of Area C West.
- Interior and exterior framing in Area B will continue.
- Roofing in Area B will be ongoing.
- **Work is planned for Saturday 12/10/22.**

MILESTONE DATES:

- Building B ready for temp heat, 12/7/22
- Masonry complete, Area A: 11/23/22 12/7/22
- Building tight: 01/26/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>