



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (Dec 11 - 16)

School Day 7am – 3pm

- Controls programming was completed.
- Ductwork modifications at generator finished.

Second Shift Work (3 – 11pm)

- HVAC air balancing was completed.

Saturday, 12/16

- North ramp permanent railings installation.

Phase 2 Work:

- Abatement completed, Phases 3 and 4.
- Containment removed from all areas.
- Removal of caulking at exterior windows.
- Removal of exterior windows, Phase 1.
- Electrical service (secondaries) was cut.
- Landscaping equipment was delivered (playground equip, trash cans, etc)

ANTICIPATING NEXT WEEK (Dec 18 - 23)

School Day 7am – 3pm:

- Close out punch list items

Second Shift Work (3-11pm)

- None planned

Phase 2 Work:

- Removal of light ballasts and bulbs

PHASE 2 MILESTONE DATES:

- Demolition start: 12/18/23
- Demolition complete: 2/23/23
- Geothermal wells start: 4/1/24

Note: demolition is on hold until the gas utility company is available to shut off the service.

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>