



DRISCOLL SCHOOL WEEKLY UPDATE



This Week's Progress (December 6-11)

- Footings along Washington St have been poured.
- Existing drain line has been redirected into new pipe.
- Trucking of material offsite continues with less than 50 truck trips completed this week.
- Deliveries of rebar and other materials have been coordinated with police details and timed to not conflict with school activities.
- Daily monitoring for vibration, water/soil quality and movement continues.

Anticipating Next Week (December 13-18)

- Excavation, form work and concrete placement for footings and foundation walls will continue.
- Waterproofing of concrete will begin.
- Steel for the mockup will be placed.
- Limited trucking of material offsite will be ongoing, with police details as needed.
- **We do not anticipate any work on Saturday December 18th.**

To view the Project Website: <https://www.brookline.k12.ma.us/Page/2353>