

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(December 19 – December 23)

- Brick continued in Area B.
- Roofing in Area B continued.
- Temporary heat was turned on in Area B.
- Window frame and glass installation was ongoing at Area A East and South with delivery for the South elevation received.
- Exterior waterproofing at Area B was ongoing.
- The mock-up room was painted.
- Mock-up millwork was reviewed in place.
- Drywall installation continued in Areas C and A.
- Housekeeping pads were formed in the basement mechanical room.
- Ductwork continued in Area A levels 1 and 2.
- **No work is scheduled for Saturday 12/24/22.**

PROJECT TRACKING:

Area C panels : 10%
Area A windows: 62%
Area B masonry: 21%

ANTICIPATING NEXT WEEK

(December 26 – December 30)

- Window installation will continue in Area A South elevation.
- The masons will continue in Area B South.
- Insulation and interior drywall will continue in Area C, levels 2 and 3, and at wall tops in multiple areas.
- Roofing in Area B will be nearly complete.
- All major mechanical equipment will be delivered and set in the mechanical room.
- Interior framing in Area B will continue.
- **No work is planned for Saturday 12/31/22.**

MILESTONE DATES:

- Area C drywall complete, 12/30/22
- Area B framing complete, 1/12/23
- Building tight: 02/10/23
- Certificate of Occupancy: 09/18/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:
<https://www.brookline.k12.ma.us/Page/2353>