



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (Dec 18 - 23)

School Day 7am – 3pm

- Daylight sensors fixed, fourth floor.
- Multistack leak fixed, mech room.
- Dishwasher hose fixed, Science Prep.

Second Shift Work (3 – 11pm)

- Generator work, startup at 3:30pm on 12/20.

Saturday, 12/23

- No work planned due to holiday.

Phase 2 Work:

- Removal of bulbs and ballasts from light fixtures
- Seismic monitoring equipment installed on site.

ANTICIPATING NEXT WEEK (Dec 26 - 30)

School Day 7am – 3pm (no school this week)

- Install security wall/gate to roof.
- Replace tile wall at 1st floor toilet rooms.
- Change sprinkler heads in cool down rooms.
- Complete lighting in Multi-Purpose Room.
- Power shut down/testing of mech systems.
- Punch list work.

Second Shift Work (3-11pm)

- None planned

Phase 2 Work:

- On hold pending gas shut off

PHASE 2 MILESTONE DATES:

- Demolition start: 12/18/23 TBD
- Demolition complete: 2/23/23
- Geothermal wells start: 4/1/24

Note: demolition is on hold until the gas utility company is available to shut off the service.

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>