



THE RIGHT CHOICE IN PROJECT MANAGEMENT

## DRISCOLL SCHOOL WEEKLY UPDATE



### THIS WEEK'S PROGRESS

(January 2 – January 7)

- Brick was completed in Area B temp heated space and started on the North side.
- Roofing in Area B continued slowly (weather).
- Window frame and glass installation was ongoing at Art/Science area.
- Exterior waterproofing at Area B was ongoing.
- The mock-up room ceiling was completed.
- Drywall installation continued in Areas C and A.
- Major mechanical equipment was set on pads in mechanical room.
- Ductwork continued in Area A levels 1 and 3.
- **Work is scheduled for Saturday 01/07/22.**

### PROJECT TRACKING:

Area C drywall: 68%  
Area A windows: 78%  
Area B masonry: 41%

### ANTICIPATING NEXT WEEK

(January 9 – January 14)

- Window installation will continue in Area A South elevation.
- Masonry will continue in Area B South/North.
- Insulation and interior drywall will continue in Area C, levels 2 and 3, and at wall tops in multiple areas.
- Roofing in Area B will be completed.
- Interior framing in Area B will be completed.
- Mechanical equipment installation will continue
- Ceiling work will begin in Area C level 2.
- **Work is planned for Saturday 1/14/22.**

### MILESTONE DATES:

- Area C drywall complete, 12/30/22 01/20/23
- Area B framing complete, 1/12/23
- Building tight: 02/10/23
- Certificate of Occupancy: 09/18/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>