



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(January 9 – January 14)

- Brick continued on the North side of Area B and West side of Area C.
- Roofing in Area B continued slowly (weather).
- Skylight installation is ongoing.
- Window frame and glass installation was ongoing at South side of Area A.
- Drywall installation continued in Areas C and A.
- Painting started in Area C and electric rooms.
- Major mechanical equipment installation is ongoing in the basement.
- Ductwork continued in Area A levels 1 and 3.
- **Work is scheduled for Saturday 01/14/22.**

PROJECT TRACKING:

Area C drywall: 84%
Area A windows: 88%
Area B masonry: 48%

ANTICIPATING NEXT WEEK

(January 16 – January 21)

- Window installation will continue at Area A South elevation and at Area C/B West.
- Masonry will continue in Area B North/C West.
- Interior drywall, taping and sanding will continue in Areas C and A, levels 2 and 3.
- Painting will continue in Area C.
- Ceiling installation will begin in Area C.
- Door frame install in Area B will be ongoing.
- Roofing in Area B will be completed.
- Mechanical equipment installation will continue
- **Work is planned for Saturday 1/21/22.**

MILESTONE DATES:

- Area C drywall complete, 01/20/23
- Area A drywall complete, 02/24/23
- Area B drywall complete, 03/29/23
- Building tight: 03/08/23
- Certificate of Occupancy: 09/18/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>