



DRISCOLL SCHOOL WEEKLY UPDATE



This Week's Progress (January 10 - 14)

- Shear Core C concrete was poured, 60% complete
- There were 27 truck trips of exported material.
- Continued wall forms, rebar and sleeves along the Washington St side and along column line C4.
- Regular rebar and concrete inspections are occurring as needed, by the 3rd party inspection agency and with the Building Department.
- Temporary lighting at covered walkways was completed.
- Monitoring for vibration, water/soil quality and movement continues.

Anticipating Next Week (January 17 - 21)

- Rebar, formwork and concrete at Stair Core C will continue, it is currently just above the second floor level.
- Perimeter concrete walls are being poured; you will begin to see the top of the basement level walls this week.
- Trucking of material offsite is expected to taper off as the majority of excavation has been completed.
- **We do not anticipate any work on Saturday January 22nd.**

To view the Project Website: <https://www.brookline.k12.ma.us/Page/2353>