



LEFTFIELD

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(February 21-26)

- Core C (adjacent to Westbourne) concrete was completed
- Rebar and formwork for the foundation walls parallel to Westbourne Street is ongoing.
- Forms for the mat slab at Core AB (near Washington St) have been completed
- Waterproofing is ongoing along column line CY, followed by backfilling and compaction.
- **There will be work on Saturday 2/26 for snow removal.**

PROJECT TRACKING:

Concrete:

Area A: 30%

Area B: 0%

Area C: 68%

ANTICIPATING NEXT WEEK

(February 28-March 4)

- Concrete work on Core A (adjacent to Stokes) to begin.
- The foundation wall parallel to Westbourne Street will be poured and completed.
- The mat slab at Core AB will be poured.
- Waterproofing will be ongoing on foundation walls adjacent to the existing gym and along Westbourne, followed by backfilling and compaction.
- **We do expect limited work on Saturday March 5th, weather permitting.**

MILESTONE DATES:

- Structural Steel begins: 3/21/22
- Foundations complete: 6/21/22
- Structural Steel complete: 8/30/22

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>