



# LEFTFIELD

## DRISCOLL SCHOOL WEEKLY UPDATE



### THIS WEEK'S PROGRESS

(March 21-25)

- Core A (adjacent to Stokes) wall forms were partially moved up to Level 2.
- Rebar and forms for the foundation wall along Washington Street were installed.
- Waterproofing was completed along column line CD (adj. to the alley), followed by backfilling and compaction.
- The area for the crane pad adjacent to Westbourne Terrace was prepared.
- **Work is planned for Saturday 3/26.**

### PROJECT TRACKING (concrete):

Area A: 46%

Area B: 0%

Area C: 100%

### ANTICIPATING NEXT WEEK

(March 28 – April 1)

- The crane for steel erection will arrive, and steel deliveries begin on Tuesday 3/29.
- **A sidewalk closure on the project side of Westbourne Terrace is planned for this week, along with some parking restrictions as posted on the street.**
- Forms, rebar and concrete for Core A (adjacent to Stokes) will be ongoing, up to Level 2.
- Forms, rebar and concrete for foundation walls along the alley and Washington Street will continue, towards Core A.
- **We do expect some work on Saturday April 2nd.**

### MILESTONE DATES:

- Structural Steel begins: 3/28/22
- Foundations complete: 6/21/22
- Structural Steel complete: 8/30/22

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>