



LEFTFIELD

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(April 4 - April 8)

- Core A (adjacent to Stokes) level 3 forms were moved up, rebar installed.
- Interior footings in Area A were formed and poured.
- Foundation walls at line AR (next to the alley) were formed and poured.
- Waterproofing continued along line AG (Washington St) followed by backfilling and compaction.
- Structural steel installation began adjacent to the existing gym.
- **Work is planned for Saturday 4/9/22.**

PROJECT TRACKING:

Area A concrete: 84%

Area C steel: 28%

ANTICIPATING NEXT WEEK

(April 11 – April 15)

- Steel deliveries and installation will continue.
- **A sidewalk closure on the project side of Westbourne Terrace is planned for this week, along with some parking restrictions as posted on the street.**
- **The temp playgrounds will be intermittently closed due to the proximity of steel installation.**
- Forms, rebar and concrete for Core A (adjacent to Stokes) will be ongoing, up to Level 4.
- Underground plumbing will continue.
- Foundation waterproofing will be ongoing.
- **We do expect some work on Saturday April 16th.**

MILESTONE DATES:

- Structural Steel begins: 3/28/22
- Foundations complete: 6/21/22
- Structural Steel complete: 8/30/22

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>