



LEFTFIELD
DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(April 11 - April 15)

- Core A (adjacent to Stokes) level 4 concrete pour was completed.
- Interior footings in Area A were formed and poured.
- Foundation walls at line AR (next to the alley) were stripped.
- Waterproofing continued along line AG (Washington St) and at Core AB followed by backfilling and compaction.
- Structural steel installation was ongoing, with the first major steel trusses installed over the gym area. Decking was also installed.
- No work is planned for Saturday 4/16/22.

PROJECT TRACKING:

Area A concrete: 84%
Area C steel: 36%

ANTICIPATING NEXT WEEK

(April 19 – April 22)

- **No work on Patriot's Day, April 18th**
- Steel deliveries and installation will continue.
- The sidewalk closure on Westbourne Terrace will continue for steel deliveries.
- The temp playgrounds will be intermittently closed due to the proximity of steel installation.
- **The 'alley' will have intermittent construction traffic Thurs-Fri while backfilling is ongoing. The existing 'No Parking' signs will be enforced.**
- Forms, rebar and concrete for Core A (adjacent to Stokes) will be ongoing, up to Level 5 (of 6).
- Underground plumbing will continue.
- Foundation waterproofing will be ongoing.
- **We do expect some work on Saturday April 23rd.**

MILESTONE DATES:

- Structural Steel begins: 3/28/22
- Foundations complete: 6/21/22
- Structural Steel complete: 8/30/22

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>