



LEFTFIELD

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(April 19 - April 22)

- Core A (adjacent to Stokes) top level was completed.
- Interior footings in Area A were formed and poured.
- Foundation walls at line AR (next to the alley) were waterproofed and backfilling began.
- Waterproofing continued along line AG (Washington St).
- Structural steel installation was ongoing adjacent to the gym up to level 3. Decking was also installed.
- Work is planned for Saturday 4/22/22.

PROJECT TRACKING:

Area A concrete: 84%
Area C steel: 46%

ANTICIPATING NEXT WEEK

(April 25 – April 29)

- Steel deliveries and installation will continue.
- The sidewalk closure on Westbourne Terrace will continue for steel deliveries.
- The temp playgrounds will be intermittently closed due to the proximity of steel installation.
- **The 'alley' will have intermittent construction traffic while backfilling is ongoing. The existing 'No Parking' signs will be enforced.**
- Foundation waterproofing will be ongoing.
- Washington St side foundation walls will be braced ahead of backfilling.
- Masonry will start at the mockup.
- **We do expect some work on Saturday April 30th.**

MILESTONE DATES:

- Structural Steel begins: 3/28/22
- Foundations complete: 6/21/22
- Structural Steel complete: 8/30/22

For Traffic Safety Enhancements and other project details, please visit the Project Website:
<https://www.brookline.k12.ma.us/Page/2353>