



THE RIGHT CHOICE IN PROJECT MANAGEMENT

## DRISCOLL SCHOOL WEEKLY UPDATE



### THIS WEEK'S PROGRESS

(April 17 – April 22)

- The installation of girts and insulation continued at Area A/B South and B North.
- Trespa panel installation continued at Area C East, West and North.
- The curtainwall on the NW side was underway.
- The main sewer line was installed to Washington Street.
- The exterior mural was relocated to the big gym.
- Drywall installation finished in Area B.
- Painting continued in Areas A and C floors B-4.
- Ceiling grid and tile was installed in Areas A, C.
- Electrical work continued in all areas.
- Ductwork was ongoing in Area B levels 3 and 4.
- The Pre-K playground roofing was flood tested and infrared scanned.
- Millwork installation continued in Areas A and C levels 2, 3.
- **Work is scheduled for Saturday 04/22/22.**

### PROJECT TRACKING:

Area C ceilings: 95%  
Area B paint: 40%  
Area A ceilings: 80%

### ANTICIPATING NEXT WEEK

(April 24 – April 29)

- Curtainwall installation will finish.
- Interior taping, sanding and painting will continue in Areas C, A and B, levels 1-4
- Ceiling grid and tile installation will continue in Areas C and A.
- Light fixtures will be installed in Areas C and A.
- Roofing will continue on the Pre-K playground
- Millwork installation will continue in Areas C and A, all levels.
- Elevator installation will continue.
- The loading dock ramp will be completed.
- Sitework will re-start on the Westbourne Terrace side of the site.
- **Work is planned for Saturday 04/29/23.**

### MILESTONE DATES:

- Millwork complete: 06/27/23
- Terrazzo complete: 06/28/23
- Certificate of Occupancy: 09/15/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:  
<https://www.brookline.k12.ma.us/Page/2353>