



LEFTFIELD

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(May 2 – May 6)

- Level 2 walls at Core AB were poured.
- Waterproofing, backfilling and compaction continued along line AG (Washington St) and SA1 (the alley).
- Underground electrical and plumbing work was ongoing.
- The footing at line A1 (former temp ramp) was poured, and the wall was formed.
- The floor slab at level 1 Area C was poured.
- Structural steel installation was ongoing adjacent to the gym up to the roof level. The mezzanine was also erected, and decking was installed.
- Brick and glass were installed on the mock-up.
- Work is planned for Saturday 5/7/22.

PROJECT TRACKING:

Area C concrete slabs: 9%

Area C steel: 75%

ANTICIPATING NEXT WEEK

(May 9 – May 13)

- Steel deliveries and installation will continue.
- The final foundation wall at Area A will be poured.
- Decking in Area A will continue
- Second floor floor slab will be poured, Area C
- Underground electrical and plumbing work will continue.
- **The 'alley' will have intermittent construction traffic while work is ongoing. The existing 'No Parking' signs will be enforced.**
- **We do expect some work on Saturday May 14th.**

MILESTONE DATES:

- Structural Steel begins: 3/28/22
- Foundations complete: 6/21/22
- Structural Steel complete: 8/30/22

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>