



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(May 1 – May 6)

- The installation of girts and insulation continued at Area B West.
- Trespa panel installation continued at Area C East, Area A North, East and South.
- The curtainwall on the NW side continued.
- Drywall taping/finishing continued in Area B.
- Painting continued in Areas A, B and C.
- Ceiling grid and tile was installed in Areas A, C.
- Electrical work continued in all areas.
- Ductwork was ongoing in B4 and A0.
- The Pre-K playground received a layer of stone.
- Millwork installation continued in Areas A and C levels 2, 3 and 4.
- The elevator installation was ongoing.
- Grading, forms and rebar continued for the North Ramp adjacent to Westbourne Terrace.
- **Work is scheduled for Saturday 05/06/22.**

PROJECT TRACKING:

Area C ceilings: 100%; paint 95%

Area B paint: 75%

Area A ceilings: 90%; paint 90%

ANTICIPATING NEXT WEEK

(May 8 – May 13)

- Exterior soffits will continue.
- Interior taping, sanding and painting will continue in Area B, levels 1 and 4
- Ceiling grid and tile installation will continue in Areas C and A and will start in Area B.
- The tel/data backbone wiring will be pulled.
- Millwork installation will continue in Areas C and A, all levels.
- Elevator installation will continue.
- The first concrete footings for the North Ramp will be poured.
- **A portion of the Westbourne sidewalk at the site will be closed for sitework.**
- **Work is planned for Saturday 05/13/23.**

MILESTONE DATES:

- Elevator installed: 06/08/23
- Millwork complete: 06/27/23
- Terrazzo complete: 06/28/23
- Certificate of Occupancy: 09/15/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>