

LEFTFIELD

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(May 16 – May 20)

- Core AB 3rd level wall were poured
- Waterproofing, backfilling and compaction continued around the building.
- Underground electrical and plumbing work was ongoing, with a partial plumbing inspection achieved. The main ductbank conduit is 75% complete
- Geopier installation was ongoing along Washington St and adjacent to the construction trailer.
- The mechanical mezzanine slab was poured.
- Structural steel decking continued up to the roof level in Area C
- **No work is planned for Saturday 5/21/22.**

PROJECT TRACKING:

Area C concrete slabs: 9%

Area C steel: 95%

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>

ANTICIPATING NEXT WEEK

(May 23 – May 27)

- The 4th level walls of Core AB will be poured, along with the floor at level 2, Area C.
- Geopier installation will continue.
- Underground electrical and plumbing work will continue.
- **Site construction over the next 2 weeks will include work that will create some ground vibration which may be noticeable when adjacent to the site.**
- **No work is scheduled for Saturday 5/28/22**

MILESTONE DATES:

- Structural Steel begins: 3/28/22
- Foundations complete: 6/21/22
- Structural Steel complete: 8/30/22