



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(June 12 – June 17)

- Trespa installation continued at the terrace.
- Painting continued in Areas A, B and C.
- Ceiling grid and tile continued in Area B.
- Terrazzo installation continued in the cafeteria.
- Ceramic tile was installed in toilet rooms in Areas A, C and Core AB.
- Temporary cooling and humidity control were started in the gym to prep the wood floor.
- The temp cooling tower was craned into place.
- Millwork installation continued in all areas.
- The elevator installation was ongoing.
- VCT work moved to Area C level 4.
- Forms, rebar and concrete continued for the North Ramp adjacent to Westbourne Terrace.
- Work on and adjacent to the alley started.
- **Work is scheduled for Saturday 06/17/23.**

PROJECT TRACKING:

Area C: Flooring 22% complete
Area B: Millwork 20% complete
Area A: Flooring 18% complete (terrazzo 50%)

ANTICIPATING NEXT WEEK

(June 19 – June 24)

- Plaster at exterior soffits will finish.
- Tectum panels will be completed in the Multipurpose Room.
- Ceiling grid and tile installation will continue.
- Terrazzo flooring will continue.
- Tel/data wiring will continue, and lights will be installed in Areas C, A and B.
- Millwork installation will continue in Area B.
- VCT and ceramic tile work will continue.
- The elevator installation will continue.
- The North Ramp foundation work will continue.
- Wood flooring will start in the large gym.
- **The alley at Stoked Pizza will be intermittently closed for construction work.**
- **Work is planned for Saturday 06/24/23.**

MILESTONE DATES:

- Elevator installed: 06/16/23 06/30/23
- Millwork complete: 06/27/23 07/18/23
- Terrazzo complete: 06/28/23 07/12/23
- Certificate of Occupancy: 10/06/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>