



LEFTFIELD

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(June 20 – June 24)

- Steel erection in Area A level 2 began
- Footings and foundation walls in Area B were poured.
- Core B level 1 was poured. Level 2 rebar and formwork is underway.
- Roof deck and remainder of floor slabs at levels 3 and 4 in Area C were poured.
- Fireproofing of Steel began in Area C
- **Work is planned for Saturday 6/25/22.**

PROJECT TRACKING:

Area C concrete slabs: 75%

Area C steel: 100%

Area A steel: 25%

ANTICIPATING NEXT WEEK

(June 27 – July 1)

- Steel erection in Area A will continue.
- Concrete floor in gym will be poured.
- Level 2 of the core in Area B will be poured.
- Fireproofing of Steel in Area C will continue
- **Work is tentatively scheduled for Saturday 7/2/22**

MILESTONE DATES:

- Structural Steel begins: 3/28/22
- Foundations complete: 6/21/22
- Structural Steel complete: 8/30/22

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>